

Please see below for a summary of electrical work completed:

Room 3B146:

Installed a wall-mounted light. Relocated an existing receptacle to accommodate plumbing and reinstalled it under the sink with GFCI protection.

Room 3B118:

Installed a wall-mounted light. Disconnected the existing conduit within the wall and installed a flexible conduit between boxes to allow for plumbing installation. Installed a GFCI-protected receptacle under the sink.

Room 3B192:

Installed a wall-mounted light. Repaired the damaged main electrical run due to drilling. Installed new conduit routing up the wall, across the ceiling, and down to the opposite box. Re-pulled and terminated all home runs. Installed a GFCI-protected receptacle under the sink.

Room 3B190:

Installed a wall-mounted light and a GFCI-protected receptacle under the sink.


Room 3B174:

Installed a wall-mounted light and a GFCI-protected receptacle under the sink. Extended fire alarm wiring from one ceiling space to the adjacent ceiling due to wall separation. Installed two 2-gang receptacle boxes. Removed an existing receptacle to allow for door installation. Added a new GFCI-protected receptacle under the sink. Separated lighting onto its own switch and installed two 2x2 light fixtures.

Room 3B180:

Installed a wall-mounted light and a GFCI-protected receptacle under the sink.

Please let me know if you need any additional details or documentation.



07/18/2026